BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl No	Description	Details
1	Name of the Work	Repairing work range office building, removal of debris and Providing new precast RCC Covering slabs desilting of drains in Ward no.13 Mallasandra
2	Estimated cost and Technical Sanction No and Date	Rs.35.25 Lakhs CE/DZ/TS/110/2021-22 Dt:14.01.2022
3	Amount of Tender	Rs.2858072.98
4	Job Code No	013-22-00005
5	Name & Address of the contractor	Sri Gnanedra Murthy M.D #410, Balaji Nilaya, 5th main road, 4th cross, Near Priyadarshini School, Kengeri Satellite Town, Bangalore 560060
6	Agreement No & Date	EE/DD/AGR/42/2022-23 Date: 01.07.2022
7	No & Date Under which the work order has been issued	EE/DD/WO/42/2022-23 Date: 01.07.2022
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	01.08.2022
10	Date of receipt of application in Sub Division	
11	Weather time extended	16 days
12	Due date of Starting the work	01.07.2022
13	Due date of Completion of the work	14.10.2022
14	Actual Date of Completion of the work	28.09.2022
15	Progress achieved during first extension	
16	Time extension period applied for	16 days
17	No of Days	106 days
18	Time Extension Recommended	Approved

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shetty

EXECUTIVE ENGINEER
Executive Engineer
Dasarahalli Division